

<u>Project ID</u>	<u>Total Authorization</u>	<u>PM</u>	<u>CM</u>	<u>Designers</u>	<u>Contractors/CM@Risk</u>
21436	\$1,500,000	Brian Kugler			

<u>Activity Name</u>	<u>BL Project Start</u>	<u>BL Project Finish</u>	<u>Start</u>	<u>Finish</u>	<u>% Complete</u>
Authorization Milestone		19-Nov-19		19-Nov-19 A	100%
Advertise for Designer	20-Nov-19	10-Dec-19	20-Nov-19 A	10-Dec-19 A	100%
Designer Selected Milestone+		09-Jan-20		30-Sep-20	0%
Design Contract Executed Milestone+		29-Feb-20		19-Nov-20	0%
DD Production	10-Jan-20	23-Feb-20	20-Nov-20	02-Feb-21	0%
DD Review by Shops	01-Mar-20	01-Mar-20	03-Feb-21	03-Feb-21	0%
DD Final Approval- Milestone+		30-Mar-20		04-Mar-21	0%
CD Production	01-Mar-20	29-Apr-20	03-Feb-21	18-Apr-21	0%
CD Review by ALL Shops	30-Apr-20	30-Apr-20	19-Apr-21	02-Jun-21	0%
CD Final Approval- Milestone+		12-Sep-20		01-Jul-21	0%
Advertise for Bids	29-Jul-20	27-Aug-20	17-Jun-21	16-Jul-21	0%
Contract Execution Milestone		21-Oct-20		25-Aug-21	0%
Construction Baseline Approved		20-Nov-20		24-Sep-21	0%
Construction Phase	22-Oct-20	29-Jan-21	26-Aug-21	03-Dec-21	0%
Certificate of Occupancy Milestone+		29-Jan-21		03-Dec-21	0%
Project Closeout Milestone+		30-Apr-21		04-Mar-22	0%

Project Budget                      Original Authorization \$1,500,000    Current Authorization \$1,500,000    Budget \$1,500,000

End User/Dept                      Campus

Scope                                      The project is for the construction of the New Charlotte Research Institute Entrance (CRI Entrance) to include grading, paving, striping, lighting, stormwater management, landscaping, and signage at a minimum. This project will be designed and constructed in accordance with provisions of SL 2007-546.  
 The New CRI Entrance project will provide traffic and transportation improvements to UNC Charlotte by construction of a permanent roadway connection between Highway 29 and CRI Lot 3 in the location currently in use as a temporary construction entrance.

Past 30-90 Days                      • Held designer interviews on April 1.  
                                                      • Recommended designer selection to Beth Hardin.

30-90 Day Look Ahead                      • Receive approval of designer selection.  
                                                      • Negotiate and execute design contract.  
                                                      • Begin design.

Issues/Problems

<u>Funding Source</u>	<u>Amount</u>
Non-General Funds	\$1,500,000